

Army Corps Project Review & Look-Ahead

May 25, 2023

- Mean high water (MHW) line construction of the East Groin has progressed 280 feet of the designed 420 feet length. After the remaining one-third has been installed to the MHW line, the capping with armor stone to its final height will begin on or about June 15th. To date 7,700 tons of core and armor stone have been placed.
- As beach fill operations are scheduled to begin in mid-July, it will be necessary to close the beachfront area shortly after the July 4th holiday for the duration of the sand placement work. Beach fill will begin in the area of Florence Avenue and initially move eastwardly toward the completed East Groin.
- Construction of the three (3) pedestrian crossovers and the one (1) vehicular (for maintenance) will take place as the beach fill moves along.
- Flat Creek continues to be monitored regularly for any silting issues with none reported. Safety measures are taken seriously and reports are presented weekly.