

## **Army Corps Project & Look-Ahead**

May 2, 2024

- Except for a few minor adjustments, work is complete on the West Groin and the sand dune leading up to the groin is being moved back. The dune fencing is expected to be completed early next week.
- The ADA crossover is complete except for finalizing the ADA railings and finalizing the adjacent dune fencing. This is also expected to be completed within the next few work days.
- The outfall maintenance vault at Florence Avenue is fully installed. Restoration work at the affected site will be finalized shortly.
- Barring anything unforeseen, the major portion of the new beach area is expected to be turned back over to the Borough within a week or so. The immediate area of the two (2) groins will remain restricted to any access for a short time while remedial work is ongoing.