

Army Corps Project Review & Look-Ahead

April 18, 2024

- West Groin work is expected to be completed by the end of next week. The sand dune will be pushed back to the groin at that time along with the protective sand dune fencing.
- Upon completion of the West Groin, equipment will begin to be removed from the West Staging Area.
- The work on the outfall maintenance vault at Florence Avenue is also expected to be completed by the end of next week. Restoration work at the site will follow.
- Construction of the ADA crossover is expected to finish by the end of the month. All other crossovers have been completed.
- After a project walk-through, we expect portions of the beachfront to be released for opening to the public in early May.