

Army Corps Project Review and Look-Ahead

March 28, 2024

- Progress on the West Groin construction is continuing. Completion is expected by mid-April with sand fencing extension to follow.
- Construction of the ADA pedestrian crossover is expected to be completed by the second week of April.
- The two non-ADA crossovers are completed expect for the realignment of the adjacent walkway. This work is expected to begin next week.
- Remediation work at the East Groin has begun and is expected to be complete by the end of May.
- Mobilization for the removal and replacement of the Florence Avenue outfall maintenance vault is expected to begin next week.